## **JEFFERS** N

## APPROVED AS NOTED

equirements. Sole responsibility for completeness and/or accuracy of these documents shall remain with the designer and/or registered professional engineer sealing these plans/report. Jefferson County does not accept liability for facilities designed by others.

By Jennifer M. Livermore at 4:49 pm, Mar 31, 2021 **NOTE:** A written certification letter is required from a Professional

Engineer demonstrating conformance with the approved plans.

- Given the depth and extent of cuts & fills, the geologist should provide written certification that the cuts and fills were constructed in accordance with the Plans, including fill placement and verification of stable masses (including cut and fill slopes) which will require the geologist to be onsite during the construction phase (per County Geologist comments) - Once construction is complete, the engineer should provide a certification letter stating that the retaining wall was built per the approved plans, including the fill placement, height and alignment of the Redi-Rock wall. This will require the engineer to be onsite during the excavation phase. Any deviations from the approved plans should be noted in the letter. (per County Geologist comments).

### STANDARD EROSION AND SEDIMENT CONTROL NOTES

- 1. The contractor shall notify the Jefferson County Transportation and Engineering Division at least three days prior to starting construction.
- 2. All grading, erosion, and sediment control must conform with approved plans. Revisions to disturbance areas, slopes, and/or erosion and sediment control measures are not permitted without prior approval from the Jefferson County Planning and Zoning Division.
- 3. The landowner and/or contractor is responsible for obtaining a permit for Stormwater Discharges Associated with Construction Activity from the Colorado Department of Public Health and Environment, at least 10 days prior to the start of construction activities for land disturbance areas of one acre or greater. The permit must be kept current throughout the construction duration. State stormwater permit application are available at this address: http://www.cdphe.state.co.us/wg/PermitsUnit/wgcdpmt.html
- Erosion control best management practices (BMPs) must be installed prior to grading activities, to the maximum extent practicable. Two-phased (initial & Final) erosion control plans must be submitted for sites disturbing 2 acres or more.
- All temporary and permanent soil erosion and sediment control practices must be maintained and repaired as needed to assure continued performance of their intended function. For example, erosion control blankets, sediment control logs, or silt fences may require periodic replacement. Sediment traps and basins will require periodic sediment removal.
- All topsoil, where physically practical, must be salvaged and no topsoil shall be removed from the site except as set forth in the approved plans. Topsoil and overburden must be segregated and stockpiled separately. Topsoil and overburden must be redistributed within the graded area after rough grading to provide a suitable base for areas that must be seeded and planted. Runoff from the stockpiled area must be controlled to prevent erosion and sedimentation of receiving
- The landowner and/or contractor must immediately take all necessary steps to control increased sediment discharge.
- The landowner and/or contractor is responsible for cleanup and removal of all sediment and debris from all drainage infrastructure and other public facilities.
- 9. The landowner and/or contractor must take reasonable precautions to ensure that vehicles do not track or spill earth materials on to streets/roads and must immediately remove such materials if this occurs.
- 10. The landowner and/or contractor is responsible for controlling \* litter such as discarded building materials, concrete truck washout, chemicals, and sanitary waste, as applicable.In addition, spill prevention and containment BMPs for construction materials, waste, and fuel must be provided, as applicable. Locations of stockpiles, concrete washout areas, and trash receptacles must be clearly shown of the plans. \*Littering is defined and enforced by CRS 18-4-511
- 11. The stormwater volume capacity of detention ponds must be restored and storm sewer lines will be cleaned upon completion of the project.
- 12. Seeding and mulching shall be completed within 30 days of initial exposure or 7 days after grading is substantially completed in a given area (as defined by the county). This may require multiple mobilizations for seeding and mulching.
- 13. Permanent vegetative cover consisting of Mountain Home "Firewise" Mix must be applied with Bonded Fiber Matrix hydromulch as outlined below.


Tibel Hadix Hydromalen	Tibel Tiddix Trydrollidien as oddined below.					
			Hydromulch			
Species	Variety	Percent of Mix	Application Rate			
Blue grama	Lovington	20	5.6			
Streambank wheatgrass	Sodar	20	4.2			
Western wheatgrass	Rosana	10	4.2			
Thickspike wheatgrass	Critana	10	2.8			
Canby bluegrass	Canbar	20	5.6			
Sheep fescue	Covar	<u>20</u>	<u>5.6</u>			
		100	28 lbs./Ac.			

14. Fugitive dust emissions resulting from grading activities and/or wind shall be controlled using the best available control technology, as defined by the Colorado Department of Public Health and Environment, at the time of grading. During grading, applying a combination of water, tackifier and silt fence to break up wind surface velocities may control dust. If wind speeds exceed the ability of BMPs to to control dust, grading activities must cease.

# ODDO RESIDENCE 8684 ARMADILLO TRAIL

GRADING, EROSION & SEDIMENT CONTROL PLAN PRIVATE ACCESS DRIVEWAY PLAN JEFFERSON COUNTY GRADING PERMIT

> 8684 ARMADILLO TRAIL LOT 32 - EVERGREEN MEADOWS UNIT 7 EVERGREEN, COLORADO JEFFERSON COUNTY 61-024-01-001 **ZONING: SR-2 10.0 ACRES**



**VICINITY MAP** 

N.T.S.

## SHEET INDEX

- C.1 COVER SHEET
- C.2 PHASE I GESC PLAN
- C.3 PHASE II GESC PLAN
- C.4 PROFILE AND DETAILS
- C.5 CROSS SECTIONS
- C.6 DRAINAGE PLAN & DETAILS
- **EROSION CONTROL DETAILS**
- S.1 RETAINING WALL
- S.2 RETAINING WALL

- 15. All disturbed fill slopes greater than or equal to 30%, flowlines of swales, gutter downspouts, or additional areas at the discretion of county staff, shall be protected with an erosion blanket.
- 16. The Jefferson County Planning and Zoning Division, or its authorized representative, may modify the erosion and sediment control plan as field conditions warrant.
- 17. Refer to the Jefferson County G.E.S.C. Standard Plans and Details for details and installation of BMP's not presented in this plan set.

## **GENERAL NOTES**

- Design is based on the Jefferson County Roadway Design and Construction Manual. Follow all provisions therein.
- Erosion control measures are based on the Jefferson County Small Site Erosion Control Manual. Follow all provisions therein.
- All fill shall be compacted to a minimum of 90% of the maximum density as determined by ASTM D1557. The standard for fill compaction shall not apply to fills of less than 50 CY which are placed on natural terrainwith a slope flatter than 5H:1V, are less than 5 feet in depth, are not intended to support structures, and do not obstruct a drainage course.
- Cut and fill slopes shall be limited to 4H:5V and 3H:2V, respectively per the Soils & Geology Roadcut Investigation prepared by P. Budd, LLC dated May 22, 2020.
- Permanent or temporary soil stabilization measures shall be applied to disturbed areas and soil stockpiles within 14 days after final grade is reached on any portion of the site. Soil stabilization measures shall be applied within 14 days to disturbed areas which may not be at final grade, but will be left dormant for longer than 60 days.

## **PROJECT SCHEDULE**

1.	Initial Erosion Control Installation:	April 2021
2.	Initial Grading and Excavation:	April 2021
3.	Finish Grading:	September 2022
4.	Seeding and Mulching:	September 2022

## **DISTURBANCE**

EARTHWORK QUA	NTITIES	NRCS K-FACTOR (soil e	rodibility)
Cut Material:	3,700 CY	K-Factor = 0.28	
Fill Material:	1,970 CY		
Net Cut Material:	1,730 CY	ON-SITE IMPERVIOUS	AREA
(Cut material to be	e exported)	Existing Impervious Are	ea: 0 SF
TOTAL DISTURBE	O AREA	Proposed Residence:	5,175 SF
0.90 Acres (39,300	SF)	Proposed Driveway:	8,199 SF
			13,374 SF

Since the lot is greater than 2.5 acres and the cumulative impervious area is less than 20,000 sf, stormwater detention is not required.

## CONTACTS

Owners	Surveyor
Vince and Christina Oddo	American Surveys
31299 Manitoba Drive	26689 Pleasant Park
Evergreen, CO 80439	Conifer, CO 80433
Phone: 484.883.1256	Phone: 303.674.6018
	Contact: Russ Kotke

Civil Engineer Purrington Civil, LLC 1299 Washington Avenue, Ste 280 Golden, CO 80401 Phone: 303.956.8353 Contact: Chris Purrington, P.E.

Road


Jefferson County Transportation & Engineering 100 Jefferson County Parkway, #3500 Golden, CO 80419 Phone: 303.271.8495

> DATE: 12-7-20 **JOB NUMBER: 20-023**

S N I M M O


SH COVER








## BMP MASTER LEGEND




\* PHASE II - EROSION CONTROL MEASURES







## LEGEND (EXISTING)

	PROPERTY BOUNDARY
	ADJOINER PROPERTY LINES
	RIGHT-OF-WAY
	EASEMENT
	2' CONTOUR
8450	10' CONTOUR
	EDGE OF PAVEMENT
	UNPAVED ROAD
▲ •	BENCHMARK/CONTROL POINT
<u> </u>	SIGN
0	BOLLARD/POST
M	MAILBOX
<b>☆</b>	LIGHT POST
	FLOWLINE
—— P —— P —— P —— P	ELECTRIC UTILITY LINE
—— он —— он —— он ——	OVERHEAD ELECTRIC UTILITY LINE
Ø	UTILITY POLE
$\boxtimes$	ELECTRICAL TRANSFORMER
T	COMMUNICATION BOX
	COMMUNICATION UTILITY LINE
	RETAINING WALL
xxxxxxxx	FENCE
—— G—— G—— G—— G——	GAS UTILITY LINE
<u> </u>	GAS METER
——————————————————————————————————————	SANITARY SEWER LINE
— w — w — w — w —	WATER MAIN
	FIRE HYDRANT
	STORM CULVERT
⊠	STORM SEWER INLET
,	
LEGEND (PROPOSED)	











# ODDO RESIDENCE


## **CROSS SECTIONS**
































ALTERNATE 1 (PAVED SURFACE) IS REQUIRED FOR PRIVATE STREETS/ROADS SUBJECT TO THE LAND DEVELOPMENT REGULATION OR WHERE THE DESIGN ADT IS GREATER THAN 150.

- 2. ALTERNATE 2 (GRAVEL SURFACE) IS PERMITTED FOR DRIVEWAYS AND FOR PRIVATE STREETS/ROADS NOT SUBJECT TO THE LAND DEVELOPMENT REGULATION AND WHERE THE DESIGN ADT IS LESS THAN OR EQUAL TO 150.
- 3. ADDITIONAL EASEMENTS MAY BE REQUIRED FOR CUT AND FILL SLOPES, DRAINAGE STRUCTURES AND MAINTENANCE.
- 4. SEE SECTION 3.7.8 FOR ADDITIONAL DESIGN CRITERIA.



SECTIONS


# ODDO RESIDENCE


DRAINAGE PLAN




SUMMARY RUNOFF TABLE - PRE-DEVELOPMENT CONDITIONS					
DESIGN POINT	CONTRIBUTING BASIN	CONTRIBUTING AREA (AC)	RUNOFF 5—YR (CFS)	RUNOFF 100-YR (CFS)	
<u></u>	1	9.89	3.83	22.45	

SUMMARY RUNOFF TABLE - DEVELOPED CONDITIONS					
DESIGN POINT	CONTRIBUTING BASIN	CONTRIBUTING AREA (AC)	RUNOFF 5—YR (CFS)	RUNOFF 100-YR (CFS)	
1	1	9.89	4.19	22.82	
1A	1A	3.71	1.65	9.36	
1B	1B	2.56	1.18	6.26	
<u>1</u> c	1C	2.56	1.02	6.21	







ВУ	CP			
REVISION	JEFFCO COMMENTS 1.27.21			
DATE	3.10.21			

ODDO RESIDENCE 8684 ARMADILLO TRAIL EVERGREEN, COLORADC


CIVIL LL

DRAINAGE PLAN



C.6

## ODDO RESIDENCE EROSION CONTROL DETAILS



2. CUTOFF WALL REQUIRED AT ENDS OF ALL WINGWALL APRONS AND FLARED-END

ROCK BERM CULVERT PROTECTION/

SECTIONS. MINIMUM DEPTH OF CUTOFF WALL = 3.0'.

HYDROCOVER™ BFM HYDRAULICALLY

APPLIED EROSION CONTROL PRODUCT (HECP)

These application rates are for standard conditions. Designers may wish

to increase application rates on rough surfaces. For additional details

including mixing rations/loading rates for specific machine sizes and

visual keys for proper application, please consult Profile® Application

Rate (lb/ac)

2,500

3,000


3,500


4,000


4,500

1,500

3. PROVIDE JOINT FASTENERS FOR FLARED END SECTIONS.







## CONCRETE WASHOUT AREA INSTALLATION NOTES

- SEE PLAN VIEW FOR: - LOCATIONS OF CONCRETE WASHOUT AREA.
- 2. THE CONCRETE WASHOUT AREA SHALL BE INSTALLED PRIOR TO ANY CONCRETE PLACEMENT ON SITE.
- 3. VEHICLE TRACKING CONTROL IS REQUIRED AT THE ACCESS
- 4. SIGNS SHALL BE PLACED AT THE CONSTRUCTION ENTRANCE, AT THE WASHOUT AREA, AND ELSEWHERE AS NECESSARY TO CLEARLY INDICATE THE LOCATION OF THE CONCRETE WASHOUT AREA TO OPERATORS OF CONCRETE TRUCKS AND
- EXCAVATED MATERIAL SHALL BE UTILIZED IN PERIMETER BERM CONSTRUCTION.

## CONCRETE WASHOUT AREA MAINTENANCE NOTES

- 1. THE CONCRETE WASHOUT AREA SHALL BE REPAIRED AND ENLARGED OR CLEANED OUT AS NECESSARY TO MAINTAIN CAPACITY FOR WASTED CONCRETE.
- 2. AT THE END OF CONSTRUCTION, ALL CONCRETE SHALL BE REMOVED FROM THE SITE AND DISPOSED OF AT AN APPROVED WASTE SITE.
- 3. WHEN THE CONCRETE WASHOUT AREA IS REMOVED, THE DISTURBED AREA SHALL BE DRILL SEEDED AND CRIMP MULCHED OR OTHERWISE STABILIZED IN A MANNER APPROVED BY THE COUNTY.
- 4. INSPECT WEEKLY, DURING AND AFTER ANY STORM EVENT.



### **SPECIFICATION: 31 25 14.13 - Hydraulically-Applied Erosion Control:** Bonded Fiber Matrix

This section specifies the Hydraulically-applied Erosion Control Product HydroCover<sup>TM</sup> Bonded Fiber Matrix (BFM). HydroCover BFM is 100% biodegradable, made in the United States and composed of 100% recycled, thermally refined (within a pressurized vessel) virgin wood fibers and wetting agents (including high-viscosity colloidal polysaccharides and cross-linked biopolymers). The BFM is phytosanitized, free from plastic netting, and when cured forms an intimate bond with the soil surface to create a continuous, porous, absorbent and flexible erosion resistant blanket that allows for rapid germination and accelerated plant growth. The BFM may require a 4-8 hour curing period to achieve maximum performance. All components of the BFM shall be pre-packaged by the Manufacturer to assure both material performance and compliance with product specifications.

- 1. Thermally Processed\* (within a pressurized vessel) Wood Fibers 90% \*Heated to a temperature greater than 380 degrees Fahrenheit (193 degrees Celsius) for 5 minutes at a pressure greater than 50 psi (345 kPa)
- 2. Wetting Agents (including high-viscosity colloidal polysaccharides and cross-linked biopolymers) - 10%

## **INSTALLATION:**

Strictly comply with equipment manufacturer's installation instructions and recommendations. Use approved hydroseeding machines with fan-type nozzle (50-degree tip). To achieve optimum soil surface coverage, apply BFM from opposing directions to soil surface. Rough surfaces (rocky terrain, cat tracked and ripped soils) may require higher application rates to achieve 100% cover. Slope interruption devices or water diversion techniques are recommended when slope lengths (on a 3H:1V gradient) exceed 75 feet (23 m). Slope interruption intervals may need to be decreased based on steeper slopes or other site conditions. BFM is not recommended for channels or areas with concentrated water flow unless used in conjunction with a rolled erosion control product designed to accommodate the anticipated hydraulic conditions. Unless approved by the Manufacturer, no chemical additives with the exception of fertilizer, soil neutralizers and biostimulant materials should be added to this product. To ensure proper application rates, measure and stake area. For maximum performance, apply BFM in a two-step process as follows:

- 1. Step One: Apply fertilizer with specified prescriptive agronomic formulations and 50% of seed
- with a small amount of BFM for visual metering. 2. Step Two: Mix balance of seed and apply BFM at a rate of 50 lb per 125 gallons (23 kg/475 liters) of water over freshly seeded surfaces. Confirm loading rates with equipment manufacturer. Do not leave seeded surfaces unprotected, especially if precipitation is imminent.
- SEE COMPREHENSIVE CSI FORMATTED SPECIFICATION FOR FURTHER DETAILS

PLEASE NOTE THAT THE INFORMATION PRESENTED HEREIN IS GENERAL INFORMATION ONLY. IT IS FOR CONCEPTUAL USE ONLY AND NOT INTENDED TO BE USED FOR CONSTRUCTION. WHILE EVERY EFFORT HAS BEEN MADE TO ENSURE ITS ACCURACY, THIS INFORMATION SHOULD NOT BE USED FOR A SPECIFIC APPLICATION WITHOUT INDEPENDENT PROFESSIONAL EXAMINATION AND VERIFICATION OF ITS SUITABILITY, APPLICABILITY AND ACCURACY.

**APPLICATION RATES:** 

Slope Gradient / Condition

> 4H to 1V and < 3H to 1V

> 3H to 1V and < 2H to 1V

> 2H to 1V and < 1H to 1V

Guide for BFM.

< 4H to 1V

> 1H to 1V

Below ECB or TRM

**HydroCover** 

Rate (kg/ha)

2,800

3,400

3,900

4,500


5,100

1,700

HYDROCOVER™ GREEN DESIGNATION OF THE PROPERTY OF THE PROPE BFM CAD Details Slope

HydroCover BFM.dwg CONTACT: 800-508-8681(US & Canada +1-847-215-1144 (International) WEB SITE: www.profileproducts.com

Solutions for your Environment DRAWN BY: MDR DATE: 04/14/10 SCALE: NOT TO SCALE CHECKED BY: RPH DATE: 04/11/17 SHEET 1 OF 1




RIP RAP

NILEX NW35, OR EQUIV.


- GEOTEXTILE:

VEHICLE TRACKING CONTROL (VTC) INSTALLATION NOTES 'VTC' SHALL BE INSTALLED AT THE EXIT OF THE CONSTRUCTION ACCESS WHEN THERE IS A POTENTIAL FOR TRACKING MUD OFF OF THE PROPERTY.

- 2. AN ACCESS PERMIT IS REQUIRED IF ACCESSING COUNTY RIGHT OF WAY OR IF A NEW DRIVEWAY CUT IS
- 3. RIP RAP USED FOR THE 'VTC' SHALL BE 3"-6" AND SHALL BE ANGULAR. A MINIMUM DEPTH OF 9" IS
- 4. A GEOTEXTILE SEPARATOR IS REQUIRED UNDER THE RIP RAP PAD; USE NILEX NW35, OR EQUIVALENT.
- 5. CONSTRUCTION FENCE SHALL BE LOCATED ADJACENT TO BOTH SIDES OF THE 'VTC' TO AVOID SHORT
- 6. 'VTC' SHALL BE REMOVED AT THE END OF CONSTRUCTION. ONCE REMOVED, THE DISTURBED AREAS SHALL BE TOPSOILED, SEEDED AND MULCHED.





VEHICLE TRACKING CONTROL 01




ROCK CHECK DAM (CD) INSTALLATION RIP RAP PAD SHALL BE TRENCHED INTO THE GROUND A MINIMUM OF 12

- THE ENDS OF THE 'CD' SHALL BE A MINIMUM OF 12 INCHES HIGHER THAN THE CENTER OF THE 'CD.'
- SEDIMENT ACCUMULATION UPSTREAM OF THE 'CD' SHALL BE REMOVED WHEN THE SEDIMENT HEIGHT IS HALF THE HEIGHT OF THE 'CD'.
- THE 'CD' SHALL REMAIN IN PLACE UNTIL THE UPSTREAM DISTURBED AREA
- WHEN A 'CD' IS REMOVED, THE EXCAVATION SHALL BE FILLED WITH COMPACTED BACK FILL. ANY DISTURBED AREAS SHALL BE SEEDED AND MULCHED.







## STABILIZED STAGING AREA INSTALLATION NOTES


- I. SEE PLAN VIEW FOR GENERAL LOCATION OF STAGING AREA. CONTRACTOR MAY MODIFY LOCATION AND SIZE OF STABILIZED STAGING AREA WITH APPROVAL FROM THE LOCAL JURISDICTION.
- 2. STABILIZED STAGING AREA SHALL BE LARGE ENOUGH TO FULLY CONTAIN PARKING, STORAGE, AND UNLOADING AND LOADING OPERATIONS.
- 3. STAGING AREA SHALL BE STABILIZED PRIOR TO ANY OTHER OPERATIONS
- 4. THE STABILIZED STAGING AREA SHALL CONSIST OF A MINIMUM OF 3" OF GRANULAR MATERIAL (GRAVEL OR RECYCLED CONCRETE).
- STABILIZED STAGING AREA MAINTENANCE NOTES I. THE ESC MANAGER SHALL INSPECT THE STABILIZED STAGING AREA DAILY, DURING AND AFTER ANY STORM EVENT AND MAKE REPAIRS OR CLEAN OUT
- UPSTREAM SEDIMENT AS NECESSARY. 2. ESC MANAGER SHALL PROVIDE ADDITIONAL THICKNESS OF GRANULAR MATERIAL IF ANY RUTTING OCCURS OR UNDERLYING SUBGRADE BECOMES
- 3. STABILIZED STAGING AREA SHALL BE ENLARGED IF NECESSARY TO CONTAIN PARKING, STORAGE, AND UNLOADING AND LOADING OPERATIONS.
- 4. ANY ACCUMULATED DIRT OR MUD SHALL BE REMOVED FROM THE SURFACE OF THE STABILIZED STAGING AREA.
- 5. THE STABILIZED STAGING AREA SHALL BE REMOVED AT THE END OF CONSTRUCTION. THE GRANULAR MATERIAL SHALL BE REMOVED OR, IF APPROVED BY THE COUNTY, USED ON SITE, AND THE AREA TOPSOILED, DRILL SEEDED AND CRIMP MULCHED OR OTHERWISE STABILIZED.




STABILIZED STAGING AREA

NO.  $\circ$ SION









ALL REINFORCING STEEL TO CONFORM TO
ASTM A706 OR AASHTO M31 GRADE 60.


No. 4 BARS, 40" LONG
(TIE TO EMBEDDED HOOKS)


(2) REDI. ROCK P MICHORS
(11 ½" FROM EACH END)

ATACH FLANGE MOUNTED FERVES POSTS TO CAP UNIT WITH
CONCRETE ANCHOR BOLTS (RED HED TRU-BOLT WEDGE
ANCHORS OR SOLUL)

SET CAP BLOCK ON TOP F-HE UNIT AND EMBED STEEL
REINFORCEMENT IMMEDIATE LY AFTER PLACEMENT OF
CAST-IN-PLACE CONCRETE IN HOLLOW CORE OF F-HC UNITS
AND IN TOP HALF OF VERTICAL CORE SLOT IN FC BLOCKS
IMMEDIATELY BELOW F-HC BLOCKS, MINIMUM 28 DAY
COMPRESSIVE STRENGTH = 4,000 pai

No. 67 VERTICAL BARS I, 1½" O.C.
TYPICAL BOTH SIDES OF CENTER CORE
No. 3 SABA HOOK. WARPA APOUND LITCH INSINERER TIN TOP OF
BLOCK AND EXTEND INTO HOLLOW CORE AREA OF F-HC BLOCKS
TYPICAL BOTH SIDES OF CENTER CORE
No. 3 SABA HOOK. WARPA APOUND LITCH INSINERER TIN TOP OF
BLOCK AND EXTEND INTO HOLLOW CORE AREA OF F-HC BLOCKS
TYPICAL BOTH SIDES OF CENTER CORE
No. 3 SABA HOOK. WARPA APOUND LITCH IND INSERT IN TOP OF
BLOCK AND EXTEND INTO HOLLOW CORE AREA OF F-HC BLOCKS
TYPICAL BOTH SIDES OF CENTER CORE
NO. 5 STONE INFILL IN VERTICAL CORE SLOT, BETWEEN
ADJACENT BLOCKS, AND 12" BEHIND BACK OF BLOCKS
FILL BOTTOM HALF OF VERTICAL CORE SLOT, BETWEEN
ADJACENT BLOCKS, AND 12" BEHIND BACK OF BLOCKS
FILL BOTTOM HALF OF VERTICAL CORE SLOT, BETWEEN
ADJACENT BLOCKS, AND 12" BEHIND BACK OF DRICK
FILL BOTTOM HALF OF VERTICAL CORE SLOT, BETWEEN
ADJACENT BLOCKS, AND 12" BEHIND BACK OF DRICK
FILL BOTTOM HALF OF VERTICAL CORE SLOT, BETWEEN
ADJACENT BLOCKS, AND 12" BEHIND BACK OF DRICK
FILL BOTTOM HALF OF VERTICAL CORE SLOT, BETWEEN
ADJACENT BLOCKS, AND 12" BEHIND BACK OF DRICK
FILL BOTTOM HALF OF VERTICAL CORE SLOT FOR PC
BLOCKS IMMEDIATELY BELOW FREESTANDING BLOCKS.





1 WALL DRAIN WEEP HOLE DETAILS \$2.0W SCALE: N.T.S.

2 STEP FOOTING DETAILS
S2.0W SCALE: N.T.S.

Bear Creek
Consulting Structural Engineers
5690 Webster Street, Ayada, CO 80002
PO Box 746026, Arvada, CO 80006 (720) 626-9201 Phone
oliver@bearcreekcse.com

	REVISION	ISSUE:	DATE:
		CONSTRUCTION	DEC. 10, 2020
ı			
ı			

Oddo Residence 8684 Armadillo Trail, Evergreen Jefferson County, Colorado

DATE: DECEM	BER 10, 2020	S
PROJECT NO:	20.038	
DRAWN BY:	OWR	
CHECKED BY:	OWR	

SHEET CONTENTS:

DRIVEWAY

RETAINING

WALLS

S2.0W